

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

NABARD- RIDF XV – Guntur district – Providing BT to Road from Yerraguntlapadu to 113 Tyallur – Granting of Extension of Agreement Time up to 31.8.2011 without penalty - Orders - Issued.

-X-
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.788

Dated:24.05.2011

Read the following:

1. G.O.Ms.No.1845,P.R&RD(Progs.II) Dept,dated.11-12-2009.
2. From the CE, NABARD, Hyd, Lr.No.NB10/RIDF XV/113 Tyallur/GNT/2010, dated. 25.04.2011.

* * * * *

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.8.2011 (for 154 days) without penalty in respect to the work "Providing BT to Road from Yerraguntlapadu to 113 Tyallur" in Guntur district, under NABARD –RIDF XV as the delay was not attributable to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad, is requested to take necessary action accordingly.
3. This order issues with the concurrence of the Finance (WA-I) Department, vide their U.O.No.12045/211/RIDF/WA-I/11 dated 6.5.2011.
4. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To:

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.
The Superintending Engineer, Panchayat Raj, Guntur
The OSD to M (Panchayat Raj & RWS)

Copy to:

The Finance (WA-I) Department

$$Sc / Sf$$

//FORWARDED BY ORDER//

SECTION OFFICER